COMPLETION REPORT

1	Name of the work	**Providing Cement Concrete roads at Ravindranagara shooting Bangale back side in Ward No. 13,**
2	Sanctioned Estimate No. & Date	
3	Head of Account which is chargeable	P-0619
4	Instrument Order NO. & Date	EE/DD/No/288/12-13
5	Name Of Contractor	**Ashwathnarayana, No 38 Channappa Layout Jalahalli Bangalore-560 013.**
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	1702/11/12
8	Check Measurement of the Asst	1702/11-12
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	Nagabusan. G
	b) Asst. Exe Engineer	N.K. Ravi

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
999000-00	1047447-00	48447-00	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

Ravi. N.K. 29/6/13.
ASSIATANT EXECUTIVE ENGINEER

Inspected on 29/6/13

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.